Form 9-331 a (March 1942) Budget Bureau No. 42-R855. Approval expires 11-30-46.

| (SUBMIT | IN | TRIPL | ICATE |
|---------|----|-------|-------|
|---------|----|-------|-------|

.

Lease N

₹.,

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

| Land Office | Las | Cruces |
|-------------|------|--------|
| Lease No | 0320 | 618 |
| 17_7. | | |

SUNDRY NOTICES AND REPORTS ON WELLS

| NOTICE OF INTENTION TO DRILL | | SUBSEQUENT REPORT OF WATER SHUT-OFF |
|--|---|--|
| NOTICE OF INTENTION TO CHANGE PLANS | | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF | | SUBSEQUENT REPORT OF ALTERING CASING |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL | | SUBSEQUENT REPORT OF REDRILLING OR REPAIR |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE | | SUBSEQUENT REPORT OF ABANDONMENT |
| NOTICE OF INTENTION TO PULL OR ALTER CASING | | SUPPLEMENTARY WELL HISTORY |
| NOTICE OF INTENTION TO ABANDON WELL | | |
| | Í | |
| | | |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

| | | | i, Texas, 1 | | |
|----------------------------------|--------------------|--|-------------------|--|------------|
| #6 Well NoI.B.Ogg(a) is loca | ted <u>660</u> ft. | from $\begin{cases} \mathbf{N} \\ \mathbf{S} \end{cases}$ line a | nd 1980 ft. fr | $\operatorname{om}\left\{ \begin{array}{c} \mathbf{E} \\ \mathbf{w} \end{array} \right\}$ line | of sec. 35 |
| SE 1/4 Sec. 35 | 24 - S | 36-E | N.M. P.M | | |
| (14 Bec. and See. No.) COOPET | (Twp.) Lea | (Range) | (Meridian) New | Mexi co | |
| (Field) | (Cou | nty or Subdivision) | | (State or Territor | |

The elevation of the derrick floor above sea level is 3275 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, comenting points, and all other important proposed work) Please refer to our "Notice of Intention to Abandon Wall" filed with your office under date of 2-6-45. Plugging contractor moved in 11-1-45 and well was salvaged, plugged and abandoned as follows. A 65 sack cement plug was spotted in the 7" casing from from 3265' to 2940'. The 7" casing was parted and pulled at 1710' and a 30 sack cement plug spotted from 1720' to approximately 1650'(in top of parted 7" and in bottom of 9-5/8" Casing). The required 4" pipe marker was cemented in top of hole with 15 sacks leaving all 12-1/2" and 9-5/8" casing cemented in the hole. Hole was filled with heavy mud between above cement plugs. Above work was completed 11-7-45, and the location is now cleaned up and ready for inspection.

| l understand | that this plan of work must receive approval in w | riting by the Geological Survey before operations may be commenced. |
|-----------------|---|---|
| Company | The Texas Company | |
| Address | Box 1270 | |
| | Midland, Texas | By Otto alance |
| • ••• •• | | Title_Drlg & Prod. Foreman |
| | | |

9. S. GOVERNMENT PRINTING OFFICE 16-8437-9