

11-16-78 - Ran tbg. (110 jts. 2 3/8" - 3399' - salta lined) and tension pkr.; set both at 3411' in treated water. Perfs. 3474-3644'.

11-20-78 - Runco treated with 2750 gals. 15% NE and 20 ball sealers. Broke 2400-2000#. Ball out at 4800#. Flushed with 17 bbls. fresh water. ISIP 800#. Vacuum 4 min. Rate 3 BPM. Minimum 1600#. Waiting to commence injection.