

TESTS

1. Open Flow test through tubing set at 3205'
Tested from 2780' to 3210'. 16 million
thru 2½" tubing.
2. June 1, 1937- D. S. T.- 3540' to 3553'.
Open 12 min. No oil, gas or water.
3. June 3, 1937- D. S. T. - 3540' to 3607'.
Open 12 min. No oil or gas. 25' drilling
mud.