

### TESTS

1. Open Flow test through tubing set at 3205'.  
Tested from 2780' to 3210'. 16 million  
thru 2 $\frac{1}{2}$ " tubing.
2. June 1, 1937- D. S. T.- 3540' to 3553'.  
Open 12 min. No oil, gas or water.
3. June 3, 1937- D. S. T. - 3540' to 3607'.  
Open 12 min. No oil or gas. 25' drilling  
mud.