

HODGE 2
MERIDIAN OIL IN

PROP TD :
PROSPECT:

O S 100.00%

13954A

4-09-91

TD: 3,080 SPUD DATE: 7-01-54
UNIT: B SEC: 08 TWN: 024S RNG: 037E
LOCATION : 2310' FEL & 330' FNL
PROP FORM: YATES
PROP FLD : JALMAT

***** F I R S T R E P O R T *****

INITIATE WORK TO FRACTURE STIMULATE YATES. TIH W/PKR TO TEST CSG. RU
XPERT. KILL WELL W/ 2% KCL WTR. NDWH (2 HRS), NU BOP. WORKED 2-7/8"
TBG FREE. RIH W/1 JT 2-7/8" J-55 TBG, TAGGED UP. TALLIED OUT OF HOLE
W/ 2-7/8" TBG. JOINT AVG 20' IN LENGTH. TAGGED @ 3080'. TIH W/ 4-3/4"
BIT, 10 3-1/2" DC'S, X-O, ON 2-3/8" J-55 TBG TO 2600'. EST CIRC W/
FOAM. FINISHED RIH, TAGGED @ 2963'. CO SEVERAL SMALL BRIDGES TO 3080'
CIRC HOLE CLEAN. POH. SDFD.

AFE-NO: N915 AFE COST: \$ 92,500 PROPERTY: 0-711011-00

ECC: \$ 7,650

4-10-91

TD: 3,080
POH W/TBG. TIH W/ 5-1/2" SCHLUMBERGER SST PKR ON 2-7/8" J-55 TBG TO
2650'. LOADED ANNULUS. ESTABLISH PUMP IN RATE OF 2 BPM @ 500'. PULL
PKR TO 1130'. DV @ 1189'. LOAD ANNULUS & ESTABLISH CIRC UP 8-5/8" -
5-1/2" ANNULUS. PULL PKR TO 30'. LOAD & TEST ANNULUS & WELLHEAD SEALS
TO 500#,OK. RIH W/PKR TO 573'. TEST CSG TO 500#,OK. RIH W/PKR TO 851'
TEST CSG TO 500#. HAD SMALL LEAKOFF LINE COLLAR LEAK, COULD NOT PUMP
INTO. RIH TO 1133', CIRC UP 5-1/2" - 8-5/8" ANNULUS. POH. RIH TO
2650' W/RBP & PKR. SET RBP & TEST TO 2000#,OK. PULL PKR & TEST CSG
EVERY 600' TO 1230'. TEST GOOD. TEST DV TOOL, HELD GOOD. TIH, RET RBP
& POH. RIH W/ 5-1/2" SCHLUMBERGER SST PKR ON 2-7/8" N-80 WORK STRING
TO 2599'. LOAD ANNULUS. DROP STANDING VALVE & TEST TBG TO 3000#. RET
STANDING VALVE. RU DOWELL & FRAC PERFS W/9408 GAL 50 QUALITY FOAM &
49 TONS CO2 & 83,120# 12/20 HICKORY SAND. MAX 3423#, AIR 30, ISIP
860#. RD DOWELL. OPEN TO PIT ON 16/64" POS CHOKE FOR REMAINDER OF
NIGHT. 12 MIDNIGHT 100# FTP ON 24/64" CHOKE. VERY LIGHT MIST.
AFE-NO: N915 AFE COST: \$ 92,500 PROPERTY: 0-711011-00
ECC: \$ 52,928

4-11-91

TD: 3,080
TIH W/BIT & COLLARS. 20# FTP ON 24/64" P CHOKE. KILL TBG W/5 BBLs 2%
KCL WTR. REL PKR & POH. TIH W/ 5-1/2" SCHLUMBERGER SST PKR & CIBP TO
2605'. SET CIBP & TEST TO 1000#. PIN POINTED BIG CSG LEAK BETWEEN
880-911'. SMALL COLLAR LEAK BETWEEN 786-880'. POH W/PKR. RIH W/
SCHLUMBERGER CMT RET & SET @ 778'. RU HALLIBURTON. LOAD & MONITOR
ANNULUS @ 400#. EST CIRC UP 8-5/8" - 5-1/2" ANNULUS. MIX & PUMP 1330
SX CL C NEAT W/ 3% CC. CIRC 15 SX TO PIT. CLOSE IN BRAIDENHEAD &
STAGE SQZE PERFS OBTAINING 1500# SQZE. STUNG OUT OF RETAINER. REVERSE
OUT 5 SX CMT. POH W/STINGER. SDFD.
AFE-NO: N915 AFE COST: \$ 92,500 PROPERTY: 0-711011-00
ECC: \$ 64,328