

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.O.S.		
LAND OFFICE		
OPERATOR		

IL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

5a. Indicate Type of Lease

State ☐ Fee ☒

5. State Oil & Gas Lease No.

1. OIL ☐ GAS ☐ OTHER ☐

2. Name of Operator

Gulf Oil Corporation

3. Address of Operator

P. O. Box 670, Hobbs, NM 88240

4. Location of Well

UNIT LETTER L 1650 FEET FROM THE South LINE AND 660 FEET FROM

THE West LINE, SECTION 10 TOWNSHIP 24S RANGE 37E NMPM.

7. Unit Agreement Name

8. Farm or Lease Name

S. J. Carr

9. Well No.

6

10. Field and Pool, or Wildcat

Fowler Upper Yeso

15. Elevation (Show whether DF, RT, GR, etc.)

3265' GL

12. County

Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☐  
OTHER Repair Pressure ☒

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

POH with tubing and anchor. Set RBP at 5230', spot 10' frac sand on RBP. Circulate hole. Test casing 500#. Perf 3762' with (4) 1/2" 90° phased. Circulate out 8-5/8". Set cement retainer at 2450', test tubing 2600#. Establish circulation. Pump 500 sacks Class "C" with 4% gel and 125 sacks Class "C" neat. Pump 3 bbls cement above and below cement retainer. Circulate 125 sacks cement out 8-5/8". Drill cement and cement retainer. Circulate sand off RBP and POH. Test squeeze 500#. GIH with tubing and anchor, set at 5240', SN at 5241'. GIH with pump. Complete after repairing pressure 10-20-82.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. P. Pitre TITLE Area Engineer DATE 11-1-82

ORIGINAL SIGNED BY  
JERRY SEXTON

APPROVED BY DISTRICT 1 SUPR.  
CONDITIONS OF APPROVAL, IF ANY:

TITLE \_\_\_\_\_ DATE NOV 3 1982