

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico  
(Address)

LEASE S. J. Carr WELL NO. 6 UNIT L S 10 T 24-S R 37-E

DATE WORK PERFORMED 1-26 thru 2-6-57 POOL Undesignated

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☒ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Western Service Drilling Company spudded 18" hole 2:PM 1-26-57.

Ran 9 joints (294') 13-3/8" OD 48# Gr H-40 SS casing. Set and cemented at 311' with 500 sacks Regular Neat Cement. Plug at 275'. Maximum Pressure 200#. Circulated approximately 40 sacks cement. Job completed 5:PM 2-4-57.

After waiting over 24 hours, tested 13-3/8" casing with 1000# for 30 minutes. No drop in pressure. Drilled cement plug from 275-311'. Tested below casing shoe with 500# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name Ef. Fischer

Name C. F. Taylor

Title \_\_\_\_\_

Position Area Supt. of Prod.

Date \_\_\_\_\_

Company Gulf Oil Corporation