

Dual Tubing Head

NEW 7 55 AM '67

Ground Level

13-3/8" Surface Casing set at 320'.
Cement circulated.

9-5/8" Intermediate Casing set at 3814' and
cemented with 625 sx. T Cmt 590'

2-3/8" OD Tubing (ID 1.995") w/S C cplgs
set at 5276'.

Baker Model "D" production packer set at 5370'.

2-3/8" OD Tubing (ID 1.995") set at 5604'.

7" Oil String Casing set at 10,276' and
cemented with 100 sx. 100 sx thru perfs
@ 5698'. 237 sx. thru perfs at 5300'
T Cmt 3750'.

UPPER ZONE:
Lower Paddock
(Oil)
Perforations:
5258-5276

LOWER ZONE:
Blinebry
(Oil)
Perforations:
5440-5683

PBD 5690'

TD 10,438'

PAN AMERICAN PETROLEUM CORPORATION

DIAGRAMMATIC SKETCH - DUAL COMPLETION INSTALLATION

SOUTH MATIX UNIT NO. 9 (B-15-24-37) LEA CO., N.M.