

Dual Tubing Head - P.E.C.C.

Ground Level
MAR 30 9 13 AM '67

13-3/8" Surface Casing set at 320'.
Cement circulated..

9-5/8" Intermediate Casing set at 3814' and
cemented with 625 sx.

2-3/8" OD Tubing (ID 1.995") w/S C cplgs
set at 5257'.

Baker Model "D" production packer set at 5370'.

2-3/8" OD Tubing (ID 1.995") set at 5600'.

7" Oil String Casing set at 10,276' and
cemented with 100 sx. 100 sx thru perfs
@ 5698'.

UPPER ZONE:
Lower Paddock
(Oil)
Perforations:
5258-5276

LOWER ZONE:
Blinebry
(Oil)
Perforations:
5440-5683

PBD 5690'

TD 10,438'

PAN AMERICAN PETROLEUM CORPORATION

DIAGRAMMATIC SKETCH - DUAL COMPLETION INSTALLATION

SOUTH MATTX UNIT NO. 9 (B-15-24-37) LEA CO., N.M.