

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPL
(Other instructions
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR AMOCO PRODUCTION COMPANY	8. FARM OR LEASE NAME South Mattix Unit Federal
3. ADDRESS OF OPERATOR P.O. BOX 68 HOBBS, NEW MEXICO 88240	9. WELL NO. 22
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 710' FNL x 1930' FWL (UNIT C, NE 1/4, NW 1/4)	10. FIELD AND POOL, OR WILDCAT Jules Canyon Gas
14. PERMIT NO. 3002521922	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 15-24-37
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3251' GL	12. COUNTY OR PARTSH Lea
	13. STATE NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

MISU 10-16-85 and PCH with production equipment. RTH with RBP and packer. Set RBP at 5670' and packer at 5610'. Acidized with 600 gals 15% NEFE HCl. Pulled up and set RBP at 5610' and packer at 5510'. Acidized with 1000 gals 15% NEFE HCl. Re-set RBP at 5510' and packer at 5410'. Acidized with 1000 gals 15% NEFE. Reset RBP at 5410' and packer at 5260'. Acidized with 2000 gals 15% NEFE HCl. Re-set RBP at 5260' and packer at 5150'. Acidized with 2000 gals 15% HCl. PCH with packer and RBP. Re-run production equipment. MDSU 10-18-85 and pump tested. Operations completed 10/24/85. PAWD: 17BOPD, 29BOPD, 92MCFD.

0 + 5 BLM C, 1 - JRB, 1 - FJN, 1 - CMH

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Administrative Analyst (SG)

DATE 10/25/85

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

OCT 30 1985

*See Instructions on Reverse Side

RECEIVED
OCT 31 1985
HALL-1000-2