

| | | |
|------------------------|--|--|
| NO. OF COPIES RECEIVED | | |
| DISTRIBUTION | | |
| SANTA FE | | |
| FILE | | |
| U.S.G.S. | | |
| LAND OFFICE | | |
| OPERATOR | | |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| |
|--|
| 5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. B-934 |

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|--|--|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 7. Unit Agreement Name |
| 2. Name of Operator EXXON CORPORATION | 8. Farm or Lease Name NEW MEXICO "AB" STATE |
| 3. Address of Operator P.O. BOX 1600, MIDLAND, TEXAS 79701 | 9. Well No. 3 |
| 4. Location of Well UNIT LETTER I 560 FEET FROM THE EAST LINE AND 2080 FEET FROM THE SOUTH LINE, SECTION 16 TOWNSHIP 24-S RANGE 37-E NMPM. | 10. Field and Pool, or Wildcat FOWLER (UPPER YESO) |
| 15. Elevation (Show whether DF, RT, CR, etc.) TO BE FILED LATER | 12. County LEA |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☐
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

SPUD AT 7:30 PM, 1-26-74. TWIST OFF AT 713' WHILE DRILLING. RECOVERED FISH AND CHANGED BITS AT 750'.
1-29-74, DRILLED TO 1070', CIRC. 1/2 HR. RAN 84 JTS 8 5/8" 24# CSG W/GUIDE SHOE. SET AT 1067'. CEMENT W/400 SX CLASS C W/4% GEL AND 2% CACL2. TAILED W/100 SX CLASS C W/2% CACL2. DID NOT BUMP PLUG CIP AT 2:15 AM 1-29-74. WOC 3 3/4 HRS
1-30-74, WOC. TESTED BOP'S W/300 + 1800, LEAK IN STAND PIPE, REPAIRED
1-31-74, TESTED W/1600 FOR 30 MIN, OK. CONTINUED DRILLING

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *James J. [Signature]* TITLE UNIT HEAD DATE 2-5-74

APPROVED BY Joe D. [Signature] TITLE Dist. I, Supv. DATE
CONDITIONS OF APPROVAL, IF ANY: