

(Cont. from previous page)

4 dump bailer runs of Cal-Seal @ 48 gal per run. Dumped 150 gals of limestone & made 1 bailer run of Cal-Seal, top of stem @ 3025'. Move off location. Blasted well @ 5:30 am on 6/19/85. Tag top of Cal-Seal & drill out to 3421'. Rig down on 6/29/85. MIRU on 7/2/85. Drill out to 3424'. Tag @ 3424'. Drill to 3431'. Rig down and Hang well on - 7/3/85. Test pumped 10 BO, OBW, & gas TSTM.

RECEIVED
OCT 16 1985
HCSB-1-1003