

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

NM 7488

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Myers B Federal

9. WELL NO.

30

10. FIELD AND POOL, OR WILDCAT

Jalmat-Yates-Seven Rivers

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

5-24-37

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Amoco Production Company

3. ADDRESS OF OPERATOR

P. O. Drawer "A", Levelland, TX 79336

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)

At surface

1650' FNL X 660' FWL (Unit E, Section 5)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3133.0 GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Spud, set casing ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Hillin Drilling Company (Rig No. 3) spudded a 12-1/4" hole on 12/21/77. On 12/23/77, drilled to TD of 1,175'. Ran 8-5/8" casing and set at 1,175'. Cement with 500 sx Incor C cement + additives. Plugged down 8:45 a.m., 12/23/77. Circulated 50 sx. Wait on cement 20 hrs. Pressure test casing with 1,500# for 30 minutes. Test OK. Reduced hole to 7-7/8" and continued drilling.

On 12/30/77, drilled to TD of 3,405'. Ran 5-1/2" casing and set at 3,405'. Cement with 670 sx Class C cement. Plugged down 2:00 p.m., 12/30/77. Circulated 25 sx. Released rig 5:00 p.m., 12/30/77.

Prepare to move in service unit.

18. I hereby certify that the foregoing is true and correct

SIGNED

Randy Atkins

TITLE

Asst. Admin. Analyst

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

0+4 USGS, H

1 Div

1 RC

1 Susp

TITLE

*See Instructions on Reverse Side.

DATE 1-13-78

ACCEPTED FOR RECORD

DATE

JAN 16 1978

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

100-100000

100-100000
100-100000
100-100000
100-100000

100-100000