

NO. OF COPIES RECEIVED	
DISTRIBUTION	
UNIT A FE	
UNIT B	
UNIT C	
UNIT D	
UNIT E	
UNIT F	
UNIT G	
UNIT H	
UNIT I	
UNIT J	
UNIT K	
UNIT L	
UNIT M	
UNIT N	
UNIT O	
UNIT P	
UNIT Q	
UNIT R	
UNIT S	
UNIT T	
UNIT U	
UNIT V	
UNIT W	
UNIT X	
UNIT Y	
UNIT Z	

NEW MEXICO OIL CONSERVATION COMMISSION
 3-NMOCD-Hobbs
 1-Admin. Unit-Midland
 1-JDM, Engr.
 1-BWI-Foreman
 1-File
 9-WIO's

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

SUMMARY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR OPERATIONS TO BE PERFORMED ON A WELL IN A DIFFERENT RESERVOIR.
 USE APPLICATIONS FOR PERMIT TO DRILL OR CEASE FOR SUCH OPERATIONS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator
GETTY OIL COMPANY

Address of Operator
P. O. Box 730, Hobbs, New Mexico 88240

Location of Well
 UNIT LETTER **F** **1980** FEET FROM THE **North** LINE AND **1980** FEET FROM
 THE **West** LINE, SECTION **4** TOWNSHIP **24S** RANGE **37E** NMPL.

15. Elevation (Show whether DF, RT, GR, etc.)
3264' GL

5a. Indicate Type of Lease

State ☐ Fee ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

Myers Langlie Mattix Unit

8. Farm or Lease Name

Myers Langlie Mattix Unit

9. Well No.

147

10. Field and Pool, or Wildcat

Langlie Mattix

12. County

Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
 TEMPORARILY ABANDON ☐
 PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-17-80 Drilled 7-7/8" hole to 3760'. Ran 91 Jts. (3745') of 5-1/2" OD 15.5# K-55 ST&C R-3 Cond. "A" Casing and set at 3775' B. J. Cemented with 1200 sxs. Lite, 18% Salt, 1/4# Flocele, 2% CaCl and tailed in with 200 sxs. Class "C" Cement 50/50 Poz Mix, and 2% CaCl. Plug down @ 12:15 P.M. Total Cement - 1400 Sxs. Circulated 300 sxs. Waiting on Cement. Released Rig @ 4:00 P.M.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dale R. Crockett TITLE AREA SUPERINTENDENT DATE 2-2-81

APPROVED BY [Signature] TITLE [Signature]
 CONDITIONS OF APPROVAL, IF ANY
 /PH

FEB 4 1981