

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

3-NMOCD-Hobbs
1-BWI-Foreman
1-File
1-Engr.-JDM

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection Well	7. Unit Agreement Name Myers Langlie Mattix Unit
2. Name of Operator GETTY OIL COMPANY	8. Farm or Lease Name Myers Langlie Mattix Unit
3. Address of Operator P.O. Box 730, Hobbs, NM 88240	9. Well No. 185
4. Location of Well UNIT LETTER M 660 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 3 TOWNSHIP 24S RANGE 37E NMPM.	10. Field and Pool, or Wildcat Langlie Mattix
15. Elevation (Show whether DF, RT, GR, etc.) 3255.9 GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7/11/81 Moved in and rigged up Marc Drilling Company. Spudded 12 1/4" hole @ 9:00 a.m. Drilled 12 1/4" hole to 505'. Ran 12 jts. (485') 8 5/8" 24# K-55 ST&C R-3 casing and set @ 500'. Howco cemented with 175 sxs. Lite, 1/4# Flocele, 2% CaCl; 175 sxs. Class "C" cement with 2% CaCl. Total cement 350 sxs. Circulated 125 sxs. cement. WOC.

7/12/81 Waited on cement 18 hrs. Pressured up on casing to 1200# for 30 min., OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dale R. Crockett	TITLE Area Superintendent	DATE 7/24/81
APPROVED BY	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		