

N.M.O.C.D. COPY

6-USGS-Roswell

11-WIOs

1-JDM-Engr.

1-BWI-Foreman

Form 9-331
Dec. 1973Form Approved.
Budget Bureau No. 42-R1424

**UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY**

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well ☒ gas well ☐ other ☐

2. NAME OF OPERATOR

Getty Oil Company

3. ADDRESS OF OPERATOR

P.O. Box 730, Hobbs, NM 88240

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: Unit Ltr. J, 1980' FSL & 1980' FEL

AT TOP PROD. INTERVAL:


AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐CHANGE ZONES ☐ABANDON* ☐(other) Commence drilling operations ☒

SUBSEQUENT REPORT OF:

OIL & GAS
U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO5. LEASE
NM-7488

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Myers Langlie Mattix Unit

8. FARM OR LEASE NAME

Myers Langlie Mattix Unit

9. WELL NO.

164

10. FIELD OR WILDCAT NAME

Langlie Mattix

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 4, T-24S, R-37E

12. COUNTY OR PARISH

Lea

13. STATE

NM

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)
3278.4' GR

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

8/21/81 Marc Drilling Company spudded 12 1/4" hole @ 10:45 a.m. Ran 12 jts. (487') 8 5/8" 20# K-55, ST&C, R-3 casing and set @ 500'. Western cemented w/175 sxs Lite, 2% CaCl, 1/4# flocele, and tailed in w/175 sxs Lite, 2% CaCl, 1/4# flocele and 175 sxs class "C" cement w/2% CaCl. Total cement 350 sxs. Circulated 50 sxs.

8/22/81 Waited on cement 18 hours. Pressured up to 1200# for 30 minutes. OK.

Subsurface Safety Valve: Manu. and Type _____

Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED ROGER A. CHAPMANTITLE Area Superintendent DATE 9/4/81for Dale R. Crockett

(This space for Federal or State office use)

SEP 8 1981
APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:
U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO