

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

NM OIL CONSERVATION
ARTESIA DISTRICT

SEP 01 2017

FORM APPROVED
OMB NO. 1004-0137
Expires: January 31, 2018

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.

RECEIVED

SUBMIT IN TRIPLICATE - Other instructions on page 2

1. Type of Well <input checked="" type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other		5. Lease Serial No. NMNM98122
2. Name of Operator CHEVRON USA INC Contact: CINDY H MURILLO E-Mail: CHERRERAMURILLO@CHEVRON.COM		6. If Indian, Allottee or Tribe Name
3a. Address 6301 DEAUVILLE BLVD MIDLAND, TX 79706	3b. Phone No. (include area code) Ph: 575-263-0431 Fx: 575-263-0445	7. If Unit or CA/Agreement, Name and/or No.
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) Sec 21 T17S R31E Mer NMP NWNE 330FNL 1650FEL		8. Well Name and No. SKELLY UNIT 938
		9. API Well No. 30-015-32597
		10. Field and Pool or Exploratory Area GLORIETA;YESO
		11. County or Parish, State EDDY COUNTY, NM

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Hydraulic Fracturing	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input checked="" type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.

CHEVRON USA INC HAS PLUGGED THE ABOVE WELL AS FOLLOWS:

08/01/2017 MIRU SERVICE UNIT AND ASSOCIATED EQUIPMENT
08/02/2017 TEST ALL RD/MO TESTERS. TIH W/RETRIEVING TOOL, REVERSE CIRC 40 BBLs TO CLEAN OFF SAND FROM RBP. LATCH ONTO RBP & RELEASE. TOH W/RBP. SWFN.
08/03/2017 BD WELL TO PIT, OPEN BOP AND STARTING TIH HOLE W/BHA. TAG TOP OF FILL AT 3329', W/1 IN ON JT 97, PUH AND TIH TAGGED AT 3332', PICKED UP PS AND MILLED FROM 3324' - 3336'. MAD 12'. CIRC WELL CLEAN, LAY DOWN PS AND 2 JTS. SWFN.
08/04/2017 RIH W/2 JTS TBG PICK UP SWIVEL TAG @3336' CONTINUE RIH MAKING CONNECTIONS W/P SWIVEL, TAG @ 3793 MILL TO 3814 RECOVER METAL, CIRC CLEAN 100 BBLs. LAY DOWN 4 JTS EOT 3683'
08/07/2017 RIH TAG @3814, RIG UP SWIVEL, CONTINUE TIH TAG @ 4081'. TAG @ 4315' AND TAG @ 4915'
08/08/2017 MIRU CEMENTERS, PUMP 4 BBLs FRESH WATER, 28 BBLs CLASS C CEMENT (110 SKS), 1 BBLs FRESH

14. I hereby certify that the foregoing is true and correct. Electronic Submission #386618 verified by the BLM Well Information System For CHEVRON USA INC, sent to the Carlsbad	
Name (Printed/Typed) CINDY H MURILLO	Title PERMITTING SPECIALIST
Signature (Electronic Submission)	Date 08/29/2017
THIS SPACE FOR FEDERAL OR STATE OFFICE USE	
Approved By _____	Title _____
Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.	Date _____
Office _____	

Accepted for record
NMOCB
B.L.B.

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

Additional data for EC transaction #386618 that would not fit on the form

32. Additional remarks, continued

AND 24 BBLs BRINE, MIRU WIRELINE, REHEAD FOR 1" TOOLS.

08/09/2017 TIH W/1" COLLAR LOCATOR AND WEIGHT BAR. TAGGED @4915. TOH LAY DOWN WEIGHT BAR. PERFORMED 2 INJ RATE TESTS. TIH W/WEIGHT BAR AND COLLAR LOCATOR TAG TOC @ 4482 KBC

08/10/2017 TIH W/FREEPOING TOOL, TBG FREE FROM 3800' UP. BLM REQUESTED THAT WE PERF THE TUBING ABOVE TOC AND DISPLACE ANNULUS W/ PLUGGING MUD. PERF @4450, WE COULD NOT PUMP INTO ANNULUS, CALLED BLM AND BLM SAID WE COULD CUT TUBING @ 3800' (FREE POINT OF TUBING" AND CIRC MUD UP TO 3400. SET CEMENT PLUG FROM 3425' - 3171'. BLM REQUESTED THAT WE TAG TOC W/ BLM PERSONEL ON LOCATION. TIH W/ JET CUTTER, PERFORMED TUBING CUT AT 3800'. TOH LAY DOWN TOOLS. LAY DOWN TOOLS. LAY DOWN 1 JTS AND REMOVE STRIPPER HEAD, PREP TO PUMP MUD IN THE AM.

08/11/2017 RE-SPACE CEMENTERS LINE TO CONNECT TO FLOOR, PSI TEST LINE TO 3K, SPOT MUD FROM 3800' - 3400. TAG TOC @ 3321'. REVERSE CIRC 30 BBLs. SWFN.

08/14/2017

08/14/2017 TAG TOC @3234' CALLED BLM/ GABRIEL BENEWAY AND RECEIVED APPROVAL TO CONTINUE TO PLUG WELL.

08/15/2017 TAG TOC @2814' RDMO APOLLO WIRE LINE. CALLED JIM AMOS/BLM AND RECEIVED APPROVAL FROM JIM TO CONTINUE TO PLUG WELL. PUMPED 25 SKS, 5.8 BBLs. CLASS C CEMENT. TAGGED UP TO 1401'. POOH TO 1186' CIRCULATE TO ENSURE NO PLUG IN TUBING.

08/16/2017 SET CEMENT PLUG FROM 500' TO SURFACE. POOH WITH TUBING, ND BOP'S, TOP WELL OFF WITH CEMENT TO SURFACE. TEST TO 500 PSI FOR 15 MIN. MOVE OFF LOCATION.