

# UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

OCD-ARTESIA

FORM APPROVED OMB No. 1004-0137 Expires. March 31, 2007

5 Lease Serial No.

NMNM 17224
6. If Indian, Allottee or Tribe Name

SEP 24 2007

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.				OCD-ARTESIA	
SUBMIT IN TRIPLICATE – Other instructions on page 2.				7 If Unit of CA/Agreement, Name and/or No.	
1. Type of Well					
✓ Oil Well Gas Well Other				8. Well Name and No. Queen Lake 19 Federal 2	
2 Name of Operator CHESAPEAKE OPERATING, INC. ATTN: LINDA GOOD				9 API Well No. 30-015-35575	
P. O BOX 18496		Phone No. <i>(include are</i> 405-767-4275	a code)	10 Field and Pool or Exploratory Area	
4. Location of Well (Footage, Sec., T., R., M, or Survey Description)				11. Country or Parish, State	
2550' FNL & 1649' FWL, SENW, SECTION 19, T24S, R29E				Eddy County, NM	
12. CHEC	CK THE APPROPRIATE BOX(E	S) TO INDICATE NAT	URE OF NOTIO	CE, REPORT OR OTH	ER DATA
TYPE OF SUBMISSION			TYPE OF ACT	TION	Ç
Notice of Intent	Acidize Alter Casing	Deepen Fracture Treat New Construction	Recl	duction (Start/Resume)	Water Shut-Off Well Integrity ✓ Other Extend APD
Subsequent Report	Casing Repair Change Plans	Plug and Abandon	_	omplete  porarily Abandon	V Other
Final Abandonment Notice	Convert to Injection	Plug Back	_	er Disposal	
determined that the site is ready for Chesapeake, respectfully, request in Due to rig scheduling Chesapeake.  (CHK PN 611833)	permission to extend the Quee will be unable to drill this well t				FOR 24 MONTH PERIOD
14 I hereby certify that the foregoing is t Name (PrintedTyped) LINDA GOOD	rue and correct	Title FED	ERAL REGUL	ATORY ANALYST	
Signature Linda	Good	Date 08/2	1/2007	-	
	THIS SPACE FO	R FEDERAL OR	STATE OF	FICE USE	
Approved by	**************************************				
	******	Title			Date
Conditions of approval, if any, are attache	d Approval of this notice does not	warrant or certify			

Office

Title 18 U S C Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false,

entitle the applicant to conduct operations thereon

that the applicant holds legal or equitable title to those rights in the subject lease which would

fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

## PECOS DISTRICT CONDITIONS OF APPROVAL

OPERATOR'S NAME: | CHESAPEAKE OPERATING, INC.

LEASE NO.: | NM-17224

WELL NAME & NO.: 2 – QUEEN LAKE 19 FEDERAL

SURFACE HOLE FOOTAGE: 2550' FNL & 1649' FWL

LOCATION: Section 19, T. 24 S., R 29 E., NMPM

COUNTY: | Eddy County, New Mexico

### DRILLING OPERATIONS REQUIREMENTS

The BLM is to be notified a minimum of 2 hours in advance for a representative to witness:

- a. Spudding well
- b. Setting and/or Cementing of all casing strings
- c. BOPE tests

2

4

## **Eddy County**

Call the Carlsbad Field Office, 620 East Greene St., Carlsbad, NM 88220, (505) 361-2822

1. Unless the production casing has been run and cemented or the well has been properly plugged, the drilling rig shall not be removed from over the hole without prior approval.

## A. CASING

- 1. The <u>8-5/8</u> inch surface casing shall be set at <u>650 feet</u> and cemented to the surface.
  - a. If cement does not circulate to the surface, the appropriate BLM office shall be notified and a temperature survey utilizing an electronic type temperature survey with a surface log readout will be used or a cement bond log shall be run to verify the top of the cement.
  - b. Wait on cement (WOC) time for a primary cement job will be a minimum 18 hours for a water basin, 24 hours in the potash area, or 500 pounds compressive strength, whichever is greater. (This is to include the lead cement).

- c. Wait on cement (WOC) time for a remedial job will be a minimum of 4 hours after bringing cement to surface or 500 pounds compressive strength, whichever is greater.
- d. If cement falls back, remedial action will be done prior to drilling out that string.
- 2. The minimum required fill of cement behind the <u>5-1/2</u> inch production casing is:
  - Cement should tie-back at least 200 feet into previous casing string. Operator shall provide method of verification.
- 3. If hardband drill pipe is rotated inside casing, returns will be monitored for metal. If metal is found in samples, drill pipe will be pulled and rubber protectors which have a larger diameter than the tool joints of the drill pipe will be installed prior to continuing drilling operations.

#### B. PRESSURE CONTROL

- 1. All blowout preventer (BOP) and related equipment (BOPE) shall comply with well control requirements as described in Onshore Oil and Gas Order No. 2 and API RP 53 Sec. 17.
- 2. The appropriate BLM office shall be notified a minimum of 2 hours in advance for a representative to witness the tests.
  - a. The tests shall be done by an independent service company.
  - b. The results of the test shall be reported to the appropriate BLM office.
  - c. All tests are required to be recorded on a calibrated test chart. A copy of the BOP/BOPE test chart and a copy of independent service company test will be submitted to the appropriate BLM office.
  - d. The BOP/BOPE test shall include a low pressure test from 250 to 300 psi. The test will be held for a minimum of 10 minutes if test is done with a test plug and 30 minutes without a test plug.

Engineer on call phone (after hours): Carlsbad: (505) 706-2779

LB 8/30/07