

30-015-10823-

E-21.17.29

Mack Energy Corp.

G-J West Coop. Unit #35

Tops

T. SALT - 320'

B. SALT - 668'

T. Yates - 845'

T. Queen - 1710'

T. Arb - 2083'

8 5/8" csg
2366'

* Perforate 4 1/2" csg @ 416'. Squeeze 100' cement Plug
inside & outside 4 1/2" csg. TAG

* 255K cement Plug 861'-825'. TAG

* Circulate brine gel.

* Run & set CIBP @ 2120' w/ 35' cement.

2220'-2473'

= T. Perf. 2313'-2626'

4 1/2" csg

22695'

w/ 200SX cmt

TOC - 625'

by Temp. Survey.