30-015-05750

of for

Injection is to be through the one water injection well authorized for each project, both of which shall be equipped with cement-lined tubing set in packers at approximately 3100 feet. The casing-tubing annulus in each well is to be loaded with inhibited fluid and equipped with a gauge to facilitate detection of leakage in the casing, tubing, or packer.

WIW Order # R_ 3547