

ADJOBE OIL COMPANY
HANNIFIN STATE COM.
WELL NO.: 1
PRESSURE FLOWING, BUILD-UP & DRAW-DOWN
TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: OCTOBER 15-18, 1974
TEST DEPTH: 12,202 FEET.
ELEMENT NO,: 8534 (0-5600#)
CLOCK NO.: 11798 (0-120 HRS.)
OPORATOR: DON TYSON

DATE	TIME	CUM. HRS. / MIN.		P.S.I.G. @ 12,202 FEET	
10-15-74	9:35 A.M.	FLOWING		1164 GAUGE REACHED 12202'	
	10:00 A.M.	00 HRS.	00 MIN.	1164 SHUT-IN	
		00	30	1828	
		01	00	2057	
		02	00	2362	
		03	00	2557	
		04	00	2734	
		05	00	2862	
10-15-74	8:00 P.M.	10	00	3246	
10-16-74	1:00 A.M.	15	00	3384	
		20	00	3503	
10-16-74	4:00 P.M.	30	00	3565	
10-17-74	2:00 A.M.	40	00	3610	
		50	00	3644	
10-17-74	10:00 P.M.	60	00	3675	
10-18-74	8:00 A.M.	70	00	3686	
10-18-74	10:30 A.M.	72	30	3686 OPEN CHOKE FOR 4 POINT TEST	
	11:00 A.M.	73	00	3627 RATE 1 CHOKE 9/64	
		73	15	3551	
		73	30	3469	
		73	45	3364	
	NOON	74	00	3319 END RATE 1	
	12:15 P.M.	74	15	3237 RATE 2 CHOKE 10/64	
		74	30	3167	
		74	45	3090	
	1:00 P.M.	75	00	2994 END RATE 2	
	1:15 P.M.	75	15	2873 RATE 3 CHOKE 12/64	
		75	30	2749	
	1:45 P.M.	75	45	2675 END RATE 3	
	2:00 P.M.	76	00	2486 RATE 4 CHOKE 18/64	
		76	15	2331	
		76	30	2203	
		76	45	2093	
10-18-74	3:00 P.M.	77	00	2014 END RATE 4, END TEST.	