

We will then wash the hole down to 11,900', condition the hole with mud suitable for drill stem testing and drill stem test the Morrow Sand Section from 11,590 to 11,750'. In the event commercial production is indicated $4\frac{1}{2}$ " casing will be run and cemented as indicated on the proposed casing program.

RECEIVED
FEB 28 1964
O. C. C.
ARTESIA, OFFICE