

AMOCO PRODUCTION COMPANY
 STATE "HK" COM. No. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST,
 & 4-POINT BACK PRESSURE TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: MAY 28, TO MAY 30, 1980
 TEST DEPTH: 10,650 FEET
 ELEMENT NO.: 34912
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 10,650 FEET</u>
5-28-80	11:00 AM			3614 GAUGE REACHED 10,650 FEET FLOWING
	11:15 AM			3565
	11:30 AM			3756
	11:45 AM			3797
	12:00 NOON			3785
	12:15 PM			3776
	12:30 PM			3768
5-28-80	12:45 PM	00 HRS.	00 MIN.	3764 SHUT-IN; BEGIN BUILD-UP
	1:00 PM	00	15	4024
	1:15 PM	00	30	4065
	1:30 PM	00	45	4069
	1:45 PM	01	00	4069
5-28-80	2:15 PM	01	30	4081
	2:45 PM	02	00	4085
	3:15 PM	02	30	4089
	3:45 PM	03	00	4093
5-28-80	4:45 PM	04	00	4093
	5:45 PM	05	00	4093
	6:45 PM	06	00	4097
5-28-80	8:45 PM	08	00	4097
	10:45 PM	10	00	4101
5-29-80	5:45 AM	15	00	4105
	10:45 AM	20	00	4113
	3:45 PM	25	00	4113
	8:45 PM	30	00	4125
5-30-80	1:45 AM	35	00	4125
	6:45 AM	40	00	4125
5-30-80	9:00 AM	42	15	4125 END BUILD-UP
5-30-80	9:30 AM	42	45	4125 OPEN CHOKE; BEGIN 4-POINT
	9:45 AM	43	00	3524
	10:00 AM	43	15	3374
	10:15 AM	43	30	3325
	10:30 AM	43	45	3317 END RATE I
5-30-80	10:45 AM	44	00	3215
	11:00 AM	44	15	3134
	11:15 AM	44	30	3085
	11:30 AM	44	45	3085 END RATE II

CONTINUED ON FOLLOWING PAGE