

GCU 134E

Country: UNITED STATES
 Region: NORTH AMERICA
 Bus. Unit: ONSHORE US
 Perf Unit: WESTERN
 Ass't: SAN JUAN SOUTH
 Field: BASIN-DAKOTA-GAS

County: SAN JUAN
 State: NEW MEXICO
 District: FARMINGTON

Event: WELL SERVICING

Event Start: 10/14/2003

Event End: 10/15/2003

Objective: CONVERSION TO BP

Contractor: AZTEC WELL SERVICING

Well: OH
 Top TMD: 0.0 ft
 Bottom TMD: 0.0 ft

Spud: 10/29/1981

Orig KB Elev: 5,707.00 ft

Ground Elev: 5,694.00 ft

KB to GL: 13.0 ft

Mud Line Elev: 0.00 ft

Tubing/CT/SS Components	Min ID	Top	Wellsketch	Perf Interval / SPF / Phasing
1 - ROD, POLISHED: 1.50		0.0 ft		
88 - TUBING, 2.375, 4.7#, J-55, EUE	1.995 in	12.0 ft		
198 - TUBING, 2.375, 4.7#, J-55, EUE	1.995 in	13.0 ft		
1 - RODS, PONY: 0.750 GRO. D		22.0 ft		
247 - RODS: 0.75 X 25 GRD. O		30.0 ft		
1 - TUBING SUB, 2.375 X 8 FT	1.995 in	45.4 ft		
85 - TUBING, 2.375, 4.7#, J-55, EUE	1.995 in	53.4 ft		
				2,660.0 ft - 2,674.0 ft - 4 /ft - 120.0 *
1 - NIPPLE, PROFILE, "X", 2.375 OD, 1.875 ID	1.875 in	2,716.8 ft		
1 - TUBING SUB, 2.375 X 4 FT	1.995 in	2,717.7 ft		
1 - NIPPLE, PROFILE, "F", 2.375 OD, 1.780 ID	1.780 in	2,721.7 ft		
1 - MULE SHOE, 2.375	2.041 in	2,722.6 ft		
				2,766.0 ft - 2,786.0 ft - 4 /ft - 120.0 *
1 - NIPPLE, PROFILE, "F", 2.375 OD, 1.780 ID	1.780 in	2,770.6 ft		
1 - MULE SHOE, 2375	1.995 in	2,771.6 ft		
1 - PUMP, RHAC, 2.0 X 1.25 X 16		6,179.5 ft		
1 - NIPPLE, PROFILE, "X", 2.375 OD, 1.875 ID	1.875 in	6,191.8 ft		
1 - TUBING SUB, 2.375 X 4 FT	1.995 in	6,192.7 ft		
0 -		6,193.5 ft		
1 - NIPPLE, PROFILE, "F", 2.375 OD, 1.780 ID	1.780 in	6,196.7 ft		
1 - MULE SHOE, 2.375	2.041 in	6,197.6 ft		
0 -	0.000 in	6,199.6 ft		