



API / UWI 3004507090	Surface Legal Location 034-028N-009W-A	Field Name DK	License No.	State/Province NEW MEXICO	Well Configuration Type
Ground Elevation (ft) 6,199.00	Original KB/RT Elevation (ft) 6,213.00	KB-Ground Distance (ft) 14.00	KB-Casing Flange Distance (ft)	KB-Tubing Hanger Distance (ft)	

MD (ftKB)	TVD (ftKB)	Vertical schematic (actual)
14.1		Tubing Hanger; 7 1/16 in; 4.70 lb/ft; J-55; 14.0 ftKB; 15.0 ftKB
47.6		Tubing; 2 3/8 in; 4.70 lb/ft; J-55; 15.0 ftKB; 47.4 ftKB
291.0		Tubing Pup Joint; 2 3/8 in; 4.70 lb/ft; J-55; 47.4 ftKB; 57.4 ftKB
299.9		1; Surface; 8 5/8 in; 8.10 in; 14.0 ftKB; 292.0 ftKB
2,181.1		
2,462.9		Tubing; 2 3/8 in; 4.70 lb/ft; J-55; 57.4 ftKB; 4,765.6 ftKB
2,484.9		Stage Tool @ 2484'
4,047.9		PERF - MESAVERDE; 4,293.0-4,831.0; 4/6/2018
4,590.9		Tubing Pup Joint; 2 3/8 in; 4.70 lb/ft; J-55; 4,765.6 ftKB; 4,767.7 ftKB
4,765.7		Tubing; 2 3/8 in; 4.70 lb/ft; J-55; 4,767.7 ftKB; 4,800.1 ftKB
4,800.2		Seat Nipple 1.78; 2 3/8 in; 4.70 lb/ft; J-55; 4,800.1 ftKB; 4,801.3 ftKB
4,802.2		Mule Shoe Exp Check; 2 3/8 in; 4.70 lb/ft; J-55; 4,801.3 ftKB; 4,802.2 ftKB
4,831.0		
4,836.0		Stage Tool @ 4836'
4,950.1		Cement Retainer; 5,172.0-5,174.0; CEMENT RETAINER SET TO SQUEEZE AND P&A MANCOS
5,173.9		SQUEEZE PERFS; 5,222.0-5,223.0; 4/5/2018
5,223.1		
5,519.0		Cement Retainer; 5,700.0-5,702.0; CEMENT RETAINER SET TO SQUEEZE AND P&A GALLUP
5,702.1		
5,821.9		Gallup (final)
5,875.0		SQUEEZE PERFS; 5,872.0-5,875.0; 4/4/2018
6,565.0		
6,640.1		Greenhorn (final)
6,640.1		Graneros sh (final)
6,669.0		Bridge Plug - Permanent; 6,667.0-6,669.0; CIBP SET TO P&A DAKOTA
6,716.9		PERF - DAKOTA; 6,717.0-6,776.0; 6/25/1965
6,775.9		Dakota B (final)
6,819.9		PERF - DAKOTA; 6,820.0-6,860.0; 6/25/1965
6,875.0		
6,899.9		2; Production1; 4 1/2 in; 4.00 in; 14.0 ftKB; 6,901.0 ftKB