

CHACO 2408 32P 115H API # 30-045-35491



Location

SHL: 537' FSL 329' FEL Sec: 32 Twnshp: 24N Rge: 8W
BHL: 363' FSL 230' FWL Sec: 32 Twnshp: 24N Rge: 8W

Lat: 36.26507
Long: -107.69734

Spud Date: 9/30/2013
Completion: 11/27/2013
Pool Name: Nageezi Gallup
Install GLV: 3/20/2014
Rod Pump: 4/3/2019

wellbore update: 12/4/13

Tops	MD	TVD
Ojo Alamo	1176'	1173'
Kirtland	1359'	1353'
Pictured Cliffs	1882'	1867'
Lewis	1990'	1973'
Chacra	2259'	2238'
Cliff House	3364'	3324'
Menefee	3388'	3348'
Point Lookout	4269'	4226'
Mancos	4473'	4430'
Gallup	4811'	4771'

Fraced/Perfed 5952'-10354'

HOLESIZE	CASING	CEMENT	VOLUME	CMT TOP
12-1/4"	9-5/8"	236 sx	271 cu.ft.	Surface
8-3/4"	7"	670 sx	944 cu. ft.	Surface
6-1/8"	4-1/2"	360 sx	707 cu. ft.	

12 1/4"
Hole

8 3/4"
Hole

6 1/8"
Hole

RAN 22 JTS, 9-5/8", LT&C, 40#, P-110, CSG SET @ 431', SHOE @ 415', FC @ 414'
Surface Casing -Hole Size: 12-1/4"

Run 130 jts 7", 23#, J-55, LT&C csg. Landed @ 5910', FC @ 5865'.
Intermediate Casing - Hole Size: 8-3/4"

151 Jts 4.5", 11.6#, N-80, LT&C 8rd LINER (TIE IN STRING) TO 5713'. SET 30K DN
RUN 127 JTS 4.5" LINER, 11.6#, N-80, LT&C CASING.
SET @ 10531' MD (5371' TVD), LC @ 10452',
MARKER SET @ 7349' & 8887', TOL @ 5713'
Final Casing - Hole Size: 6-1/8"

Land tubing @ 5516' w/ 178 jnts 2-7/8", J-55, 6.5#

RIHW 2'- 7/8 PONY ROD 1 1/2 X 26' SPRAY METAL
POLISHED ROD 2' 7/8 PONY ROD 4' 7/8 PONY ROD 6'
7/8 PONY ROD 32- 7/8 4 PER GUIDED RODS 168- 3/4
4 PER GUIDED RODS 16- 7/8 4 PER GUIDED RODS
26K SHEAR TOOL=6" 2 1/2 X1 1/4 X 14' RHBC ROD
PUMP
1" X 15' MULE SHOE DIP TUBE. LOADED TUBING
PRESSURED UP TO #600 TESTED GOOD.

TD @ 10541'

PBTD @ 10415'

