

162 - 30-039-82372

243 - 30-039-24495

126 - 30-039-06856

DATA SHEET FOR DEEP GROUND BED CATHODIC PROTECTION WELLS
NORTHWESTERN NEW MEXICO

(Submit 3 copies to OCD Aztec Office)

Operator Union Oil Company of California Location: Unit Sec. 27 Twp 27N Rng 6W

Name of Well/Wells or Pipeline Serviced Rincon #162 PC Rincon #126 DK

Rincon #243 FC

Elevation 6583' Completion Date 11/15/65 Total Depth 285' Land Type* F

Casing, Sizes, Types & Depths None

RECEIVED
MAY 14 1990
OIL CON. DIV.
DIST. 3

If Casing is cemented, show amounts & types used None

If Cement or Bentonite Plugs have been placed, show depths & amounts used-

None

Depths & thickness of water zones with description of water when possible:

Fresh, Clear, Salty, Sulphur, Etc. 110' to 130' Deep 20' thick

Depths gas encountered: NA

Type & amount of coke breeze used: type unknown 2000 lbs

Depths anodes placed: 55' to 180'

Depths vent pipes placed: 142'

Vent pipe perforations: NA

Remarks: El Paso Natural Gas Co. was the operator at the time this ground bed was installed.

First ground bed installed at this location.

If any of the above data is unavailable, please indicate so. Copies of all logs, including Drillers Log, Water Analyses & Well Bore Schematics should be submitted when available. Unplugged abandoned wells are to be included.

*Land Type may be shown: F-Federal; I-Indian; S-State; P-Fee.
If Federal or Indian, add Lease Number.

WELL CASING
CATHODIC PROTECTION CONSTRUCTION REPORT
DAILY LOG

52 - 9 3/4" #9 = 150'

Date 11-15-65

Well Name RINCON 162 & 126			CPS No. 735W		
Location SW 27-27-6			Work Order No. 54164 184-53868-50-20		
Anode Hole Depth 285	Total Drilling Rig Time 30 Hrs.	Type & Size Bit Used 864915X = 225 778 20192-60'		No. Sacks Mud Used 0	
No. Sacks Lost Circulation Mat'l Used 0	Anode Depth 140	#1 138	#2 132	#3 55	#4 162
Total Lbs. Coke Used 2000	Anode Output (Volts) 3.0	#1 3.0	#2 4.3	#3 4.5	#4 4.5
Total Circuit Resistance Volts 12.2	Amps 10.0	Ohms 1.22	No. Ft. Surface Cable Conduit 1316		

Drilling Log (Attach Hereto). ☐

Remarks: Static #162, 600' SW = .68 - #126 600' NW = .74

3/4" Hose to #9 Anode = 142' - 4 lbs chemical to Hole

Install 30V20A GoodAll Rectifier Ser# 65C6672 (3 NEG)

Hole Caved From 12-15 Feet. Probably Cave in

Material around #9 & 10 Anodes - instead of Coke Breeze

No. 10 Anode Stopped at 55' Could not Get it up or Down

Had Trouble getting Drill out of Hole Due to Cave in -

From amount of coke used. Probable 70' of Hole - Caved - ?

All Construction Completed

Perrells
(Signature)

GROUND BED LAYOUT SKETCH



