

fee

#VALUE!				###	cmt	cmt	###
API NUMBER	30-031-07049	SUR CSG OD	10.8	###	cmt	cmt	###
OPERATOR NAME	CAPITAL PROD	SUR CSG TD	101'	###	cmt	cmt	###
PROPERTY NAME	SANTA FE MIGUEL	SURF CSG WT		###	cmt	cmt	###
WELL NUMBER	1,	TOP OF CMT		###	cmt	cmt	###
SECTION	20,	ACTUAL		###	cmt	cmt	###
TOWNSHIP	16N	CACULATED	125SX	###	cmt	cmt	###
RANGE	06W			###	cmt	cmt	###
FOOTAGE	660' FSL 850' FEL			###	cmt	cmt	###
FORMATION, TOP	TOPS TO ISOLATE	PROD CSG OD	5.5		cmt	cmt	
		PROD CSG TD	1030		cmt	cmt	
		PROD CSG WT			cmt	cmt	
		TOP OF CMT			cmt	cmt	
		ACTUAL			cmt	cmt	
		CACULATED	200SX		cmt	cmt	
			77/8"		cmt	cmt	
		PACKER			cmt	cmt	
					cmt	cmt	
		PERF TOP	720'		cmt	cmt	
		PERF BOTTOM	730'		cmt	cmt	

TYPE OF PLUG PLUG SET AT OPEN HOLE PBTD 1000'

***check with lee ranch about this being h20 well

PROPOSED PLUGGING OPERATION

Move in, Rig up Well Service Unit, Nipple down well head, Nipple up BOPE

PICK UP WORK STRING

SPOT 250' CEMENT PLUG ACROSS PERFORATIONS () INSIDE CASING

WAIT ON CEMENT AND TAG, PRESSURE TEST CASING

SET SURFACE PLUG CEMENT 250'

INSTALL P&A MARKER

CLOSE PITS ACCORDING TO NMOCD GUIDELINES

CLEAN AND LEVEL LOCATION