

May 1967

DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

(Other instructions on reverse side)

5. LEASE DESIGNATION AND SERIAL NO.

30-012335

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER

2. NAME OF OPERATOR
Tenneco Oil Company

3. ADDRESS OF OPERATOR
720 So. Colorado Blvd., Denver, Colorado 80222

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface
1700' FNL and 700' FWL

7. UNIT AGREEMENT NAME
Lower Hospah

8. FARM OR LEASE NAME

9. WELL NO.
46

10. FIELD AND POOL, OR WILDCAT
Lower Hospah

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 12, T17N, R9W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7075' GR

12. COUNTY OR PARISH

McKinley

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Deepen

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

X

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

We have deepened this well 26' and opened more of the Lower Hospah zone as follows:

1/19 - 1/29/78

1. MIRUPU and pulled production equipment.
2. Found PBTD at 1670'.
3. RIH with drill string with 6-1/4" bit and deepened well to 1696'.
4. Circulated hole clean.
5. RIH with production equipment and placed well on production.
6. Clean location of all debris.

Test before deepening = 30 BOPD, 800 BWP, 0 MCFPD
Test after deepening = 24 BOPD, 1200 BWP, 0 MCFPD



18. I hereby certify that the foregoing is true and correct.

SIGNED

A. A. Meyer

TITLE: Div. Production Manager

DATE 2-3-78

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

RECEIVED

CONDITIONS OF APPROVAL, IF ANY:

MAR 1 1978

*See Instructions on Reverse Side

U.S. GEOLOGICAL SURVEY
Ft. Collins, N.M.