

#DIV/0!				###	cmt	cmt	###
API NUMBER	30-031- 20934	SUR CSG OD	NA	###	cmt	cmt	###
OPERATOR NAME	NORTHERN MINERALS	SUR CSG TD		###	cmt	cmt	###
PROPERTY NAME	S.F.P.R.R.	SURF CSG WT		###	cmt	cmt	###
WELL NUMBER	16,	TOP OF CMT		###	cmt	cmt	###
SECTION	29,	ACTUAL		###	cmt	cmt	###
TOWNSHIP	16N,	CACULATED		###	cmt	cmt	###
RANGE	06W,			###	cmt	cmt	###
FOOTAGE	2930' FNL 2310' FEL			###	cmt	cmt	###
FORMATION, TOP	TOPS TO ISOLATE	PROD CSG OD	4.75		cmt	cmt	
HASTA SAND STONE	250'	PROD CSG TD	775		cmt	cmt	
U.MANCOS SHALE		PROD CSG WT	16		cmt	cmt	
HOSPAH GALLUP	790'	TOP OF CMT	0		cmt	cmt	
		ACTUAL	CIRC		cmt	cmt	
		CACULATED			cmt	cmt	
		90 SACKS OF CMT			cmt	cmt	
		PACKER			cmt	cmt	
		PERF TOP			cmt	cmt	
		PERF BOTTOM			cmt	cmt	
TYPE OF PLUG	PLUG SET AT	OPEN HOLE	775' - 800'				

PROPOSED PLUGGING OPERATION

Move in, Rig up Well Service Unit, Nipple down well head, Nipple up BOPE

PICK UP WORK STRING
 SPOT 250' CEMENT PLUG ACROSS OPEN HOLE () INSIDE CASING
 WAIT ON CEMENT AND TAG, PRESSURE TEST CASING
 SET SURFACE PLUG . . CEMENT 250' crf
 INSTALL P&A MARKER
 CLOSE PITS ACCORDING TO NMOCD GUIDELINES
 CLEAN AND LEVEL LOCATION