

#DIV/0!				###			###
API NUMBER	30-031-20741	SUR CSG OD	N/A	###			###
OPERATOR NAME	CAPATAL PROD	SUR CSG TD		###			###
PROPERTY NAME	S.F.P.R.R.	SURF CSG WT		###			###
WELL NUMBER	61,	TOP OF CMT		###			###
SECTION	20,	ACTUAL		###			###
TOWNSHIP	16N	CACULATED		###			###
RANGE	06W			###			###
FOOTAGE	2310' FNL 330' FWL			###			###
FORMATION, TOP	TOPS TO ISOLATE	PROD CSG OD	4.5				
		PROD CSG TD	1539		cmt		cmt
DALT	482'	PROD CSG WT	14		cmt		cmt
HOSPA	718'	TOP OF CMT	908		cmt		cmt
		ACTUAL			cmt		cmt
		CACULATED	175SX		cmt		cmt
			77/8"		cmt		cmt
		PACKER			cmt		cmt
					cmt		cmt
		PERF TOP	720'		cmt		cmt
		PERF BOTTOM	730'		cmt		cmt
TYPE OF PLUG	PLUG SET AT	OPEN HOLE	PBTD 1000'				

PROPOSED PLUGGING OPERATION

Move in, Rig up Well Service Unit, Nipple down well head, Nipple up BOPE
 DIG OUT CSG WELD ON WELLHEAD
 PICK UP WORK STRING
 SPOT 250' CEMENT PLUG ACROSS PERFORATIONS () INSIDE CASING
 WAIT ON CEMENT AND TAG, PRESSURE TEST CASING
 SET SURFACE PLUG CEMENT 250'
 INSTALL P&A MARKER
 CLOSE PITS ACCORDING TO NMOCD GUIDELINES
 CLEAN AND LEVEL LOCATION