

B/m

#DIV/0!					###	cmt	cmt	###
API NUMBER	30-031-07049	SUR CSG OD	N/A		###	cmt	cmt	###
OPERATOR NAME	CAPITAL O&G	SUR CSG TD			###	cmt	cmt	###
PROPERTY NAME	THOMAS DROUGHT	SURF CSG WT			###	cmt	cmt	###
WELL NUMBER	2,	TOP OF CMT			###	cmt	cmt	###
SECTION	33,	ACTUAL			###	cmt	cmt	###
TOWNSHIP	16N	CACULATED			###	cmt	cmt	###
RANGE	06W				###	cmt	cmt	###
FOOTAGE	330' FSL 660' FEL				###	cmt	cmt	###
FORMATION, TOP	TOPS TO ISOLATE	PROD CSG OD	4.5			cmt	cmt	
POINT LKOUT	510'	PROD CSG TD	806			cmt	cmt	
MANCUS	545'	PROD CSG WT	11			cmt	cmt	
HOSPAH GALLUP		TOP OF CMT				cmt	cmt	
		ACTUAL				cmt	cmt	
		CACULATED	175 SX			cmt	cmt	
		PACKER				cmt	cmt	
		PERF TOP	778			cmt	cmt	
		PERF BOTTOM	791			cmt	cmt	
TYPE OF PLUG	PLUG SET AT	OPEN HOLE						

PROPOSED PLUGGING OPERATION

Move in, Rig up Well Service Unit, Nipple down well head, Nipple up BOPE
POOH LAYDOWN PUMPING EQUIPMENT
PICK UP WORK STRING
SPOT 250' CEMENT PLUG ACROSS PERFORATIONS () INSIDE CASING
WAIT ON CEMENT AND TAG, PRESSURE TEST CASING
SET SURFACE PLUG 150' CEMENT
INSTALL P&A MARKER
CLOSE PITS ACCORDING TO NMOCD GUIDELINES
CLEAN AND LEVEL LOCATION