

(SUBMIT IN TRIPLICATE)

Indian Agency

APPROVED

ACTING DISTRICT ENGINEER

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Allottee **Navajo Tribal No. 71-4**
Lease No. **Tract No. 236**

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	Subsequent casing & tubing	X
	Subsequent Production	X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

December 2, 1955

Well No. **2** is located **990** ft. from **N** line and **990** ft. from **E** line of sec. **4**
1/4 Sec. and Sec. No. **1/4 Sec. and Sec. No.** **1/4 Sec. and Sec. No.** **1/4 Sec. and Sec. No.**
1/4 Sec. and Sec. No. **1/4 Sec. and Sec. No.** **1/4 Sec. and Sec. No.** **1/4 Sec. and Sec. No.**
1/4 Sec. and Sec. No. **1/4 Sec. and Sec. No.** **1/4 Sec. and Sec. No.** **1/4 Sec. and Sec. No.**
1/4 Sec. and Sec. No. **1/4 Sec. and Sec. No.** **1/4 Sec. and Sec. No.** **1/4 Sec. and Sec. No.**

The elevation of the derrick floor above sea level is **7290** ft.

ALL MEASUREMENTS FROM GROUND LEVEL TAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cement-innings, and all other important proposed work)

0-2 1/2" OD NEW J-55 240' Casing set at 120' with 100' in common cement.
 2-1 1/2" OD NEW J-55 140' casing set at 260' with 100' in common cement.
 Drilled to 2940' with electric log top of Pictured Cliffs at 2877' per Schlumberger.
 Sand-Water from Pictured Cliffs 2884' to 2940' with 25,000' of 24 and 20,000 gal water.
 Break down pressure 6000, maximum pressure 6000, minimum pressure 3900. Injection
 rate 21.2 Mils per minute. Floated with 4000 gal water.
 2-2 1/2" OD NEW J-55 4.75' Sp 2 tubing set at 2937'.

Final Report. To check in for gauge.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **White Oil and Gas Company**

Address **P.O. Box 401**

Bureau, Colorado

By **G. D. Coe**
 Title **District Geologist**

