1 6 221	and the second s		ţ					
Lorm 9-331 No. y 1907 :	UNITED STATE DEPARTMENT OF THE I	INTERIOR INTERIOR	tripe   firm aptroved.   Firm aptroved.					
SUNDRY NOTICES AND REPORTS ON WELLS			CONTRACT NO 412					
Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  Use "APPLICATION FOR PIRMIT-" for such proposals.)			Jicarilla Apache					
OL GAS WELL X	OTHER		7. UNIT AGREEMENT NAME					
2. NAME OF OPERATOR			8. FARM OR LEASE NAME					
Dave M. Thomas, Jr.			Chacon Jicarilla					
3. ADDRESS OF OPERATOR			9. WELL NO.					
P.O. Box 2026; Farmington, New Mexico 87401			12					
<ol> <li>LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*</li> <li>See also space 17 below.)</li> <li>At surface</li> </ol>			10. FIELD AND POOL, OR WILDCAT					
790'FNL, 790'FEL			Ballard P.C.					
			11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA SEC. 9-T23N-R3W					
14. PERMIT NO.   15. ELEVATIONS (Show whether DF, RT, GR, etc.)			N.M.P.M. 12. COUNTY OF PARISH 13. STATE					
	7 322161	7,333'DF, 7,334'KB	1					
			Rio Arriba   NM					
16.	Check Appropriate Box To In	dicate Nature of Notice, Report,						
NOI.	FIGURE OF INTENTION TO:	sc	BSEQUENT REPORT OF:					
TEST WATER SHUT-OFF	PULL OR ALTER CASING	WATER SHUT-OFF	X REPAIRING WELL					
FRACTURE TREAT	MULTIPLE COMPLETE	FRACTURE TREATMENT	ALTERING CASING					
SHOOT OR ACIDIZE	ABANDON*	SHOOTING OR ACIDIZING	ABANDONMENT*					
REPAIR WELL	CHANGE PLANS	(Other)						
(Other)	Į.	(Note: Report re Completion or Rec	sults of multiple completion on Well completion Report and Log form,)					
17. DESCRIBE PROPOSED OR CO proposed work. If we nent to this work.) *	MPLETED OPERATIONS (Clearly state all is directionally drilled, give subsu	ll pertinent details, and give pertinent d rface locations and measured and true v	ates, including estimated date of starting any ertical depths for all markers and zones perti-					
8-4-78	Spud well							
8-4-78	T.D. 136'							
	Ran 3 jts., 8 5/8", 24.0 lb., K-55 casing (120.80') Set at 132.80' with 125 sacks class "B" cement with							
				3% Calcium Chloride and 1/4 lb. Flocele per sack.				
	Cement circulated. Pressure test with 500 psig.							
					Test O.K.			
	8-7-78	T.D. 3,212'						
Ran 100 jts., 4½", 10.50 lb., K-55 casing (3,203.31') Set at 3,211.61 with 500 gallons mud flush followed by 190 sacks 50-50 Pozmix with 6½ lbs. Gilsonite and 6 lbs. salt per sack.								
					/			
					1	1070		
						AUG 14 19/8		
For: D	ave M. Thomas, Jr.	<b>\</b>	OU CON COM.					

18. I hereby certify that the forego 9, 1978 TITLE President, Walsh Engineering & Pro (This space for Federal or State office use)

TITLE

AUG 1 0 1078

DATE