

ODESSA NATURAL CORPORATION
CHACON JICARILLA "D" NO. 6
Jicarilla Apache Contract No. 183

11-22-76

Set temporary bridge plug at 7343'. Perforate Dakota "A" 7264'-7306' with 1 shot per foot. Sandwater frac as follows:

Pad	-10,000 gallons with 1%KCl, 2.0 lbs FR-20 per 1000 gals and 1 gal. per 1000 gals Frac Flo
Water	-78,100 gallons with 1% KCl, 2.0 lbs. FR-20 per 1000 gals and 1 gal. per 1000 gals Frac Flo in first 5000 gals.
Sand	-80,000 lbs. 20-40
Flush	- 5,000 gals
Breakdown press.	- 3,900 psig
Average treating press.	- 2,800 psig
Maximum treating press.	- 2,900 psig
Average injection rate	- 36 BPM
Hydraulic Horsepower	- 2,471 HHP
Instantaneous SIP	- 1,900 psig
5 minute SIP	- 1,600 psig
10 minute SIP	- 1,600 psig
15 minute SIP	- 1,550 psig

