

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract No. 183

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Chacon Jicarilla "D"

9. WELL NO.

12

10. FIELD AND POOL, OR WILDCAT

Chacon Dakota Associated

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 28-T23N-R3W, N.M.P.M.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7413' GL, 7426' DF, 7427' KB

12. COUNTY OR PARISH

Sandoval

18. STATE

New Mexico

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐  
☐  
☐  
☐  
☐

PULL OR ALTER CASING

☐  
☐  
☐  
☐  
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒  
☐  
☐  
☐  
☐

REPAIRING WELL

☐  
☐  
☐  
☐  
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other)

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

3-21-78 Spud well

3-22-78 T.D. 270'

Ran 6 jts, 8 5/8", 24.0 lb., K-55 casing (246.36')  
Set at 260.36' with 250 sacks Class "B" cement with  
3% Calcium Chloride and 1/4 lb. Flocele per sack. Cement  
circulated. Pressure test with 500 psig. Test o.k..

4-10-78 T.D. 7567'

Ran 177 jts. 4 1/2", 10.50 & 11.60 lb., K-55, S & LT & C  
casing (7515.15') set at 7527.15' with:  
First Stage: 550 sacks, 50/50 Pozmix with 6 lbs. salt &  
6 1/4 lbs. Gilsonite per sack.  
Second Stage: 150 sacks 65/35 Pozmix (12% Gel) with 6 1/4 lbs.  
Gilsonite per sack, followed by 5- sacks Class "B" Neat  
cement. Stage Collar at 3228'.

For: Odessa Natural Corporation

18. I hereby certify that the foregoing is true and correct

SIGNED

Ewell N. Walsh, P. E.

President, Walsh Engineering  
& Production Corporation

DATE May 5, 1978

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

RECEIVED

MAY 11 1978

\*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY  
DENVER, COLO.