

ODESSA NATURAL CORPORATION
CHACON JICARILLA "D" NO. 12
JICARILLA APACHE CONTRACT NO. 183

Third Stage:

Temporary Bridge Plug:

Perforations:

7300'

7223-7248: 7202-7269: 7283-7289'

1 shot per foot

Sandwater Fracture

Pad	9,800	gallons
Water	81,450	gallons
Sand	80,000	lbs.
Flush	4,800	gallons
Breakdown Press.	1500	psig.
Ave. Treating Press.	3600	psig.
Max. Treating Press.	3800	psig.
Ave. Injection Rate	42.0	BPM
Hydraulic Horsepower	3700	HHP
Instantaneous SIP	2250	psig
5 Minute SIP	1960	psig.
10 Minute SIP	1850	psig.
15 Minute SIP	1700	psig.