

BLM Approved Procedure

#1 Spot 23 SXS @ 2605 Tg.
cement @ 2505

#2 Perf. @ 1472' pump 46 SXS
1372-1472 use retainer

#3 Perf @ 964 pump 46 SXS
864-964 use retainer

#4 Perf @ 564' circ. cement to
the surface 175 SXS,

Bid 340 SXS of cement
2- retainers
3- perforating trips

327-2521

36 hrs. rig time

340 SXS of cement

2- retainers

3- perf. trips