

(SUBMIT IN TRIPLICATE)

Indian Agency \_\_\_\_\_

Jicarilla Apache

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Allottee \_\_\_\_\_

Lease No. Jicarilla Contract 35

<b>X</b>			

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<b>X</b>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Jicarilla Tribal 35-A

Farmington, New Mexico May 8, 19 58

Well No. 1 is located 1650 ft. from S line and 1145 ft. from W line of sec. 35

SW/4 of Section 35  
(1/4 Sec. and Sec. No.)

T-25-N  
(Twp.)

R-5-W  
(Range)

N.M.P.M.  
(Meridian)

Wildcat  
(Field)

Rio Arriba  
(County or Subdivision)


New Mexico  
(State or Territory)

The elevation of the derrick floor above sea level is 6794 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Jicarilla Tribal 35-A Well No. 1. On May 4, 1958, 7" casing was set at 7449' with 500 sacks 4% gel cement, followed by 75 sacks neat cement. Top cement 4750' by temperature survey. 7" casing was tested with 3000 pounds pressure, which held with no drop in pressure.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Pan American Petroleum Corporation

Address Box 457

Farmington, New Mexico

ORIGINAL SIGNED BY  
D. J. SCOTT

By \_\_\_\_\_

Title Field Clerk

