

COTTON PETROLEUM CORPORATION
 Apache No. 105
 Lease No. Jicarilla Apache Contract No. 129
 Page 2 of 2

Third Stage:	7240'	
Temporary Bridge Plug:	7149', 51', 52', 55', 57', 1 sht	
Perforations:	7162', 64', 66', 68', 71', 75', 2 shots per foot	
Sandwater Fracture	7184', 86', 88', 89', 1 sht per f	
Pad	7,000	gallons Apollo 20
Treatment	43,000	gallons Apollo 20
Sand	65,000	lbs.
Flush	4,850	gallons
Breakdown Press.	None	psig. Pump in 3,600 psig
Ave. Treating Press.	3,400	psig.
Max. Treating Press.	3,600	psig.
Ave. Injection Rate	34.0	BPM
Hydraulic Horsepower	2,833	HHP
Instantaneous SIP	1,700	psig.
5 Minute SIP	1,700	psig.
10 Minute SIP	1,600	psig.
15 Minute SIP	1,550	psig.