

DEPARTMENT OF THE INTERIOR (Other Instructions on Reverse Side)
BUREAU OF LAND MANAGEMENT

Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER	5. LEASE DESIGNATION AND SERIAL NO. SF-079160
2. NAME OF OPERATOR Union Oil Company of California dba Unocal	6. IF INDIAN, ALLOTTEE OR TRIBE NAME NA
3. ADDRESS OF OPERATOR P.O. Box 850 Bloomfield, New Mexico 87413	7. UNIT AGREEMENT NAME Rincon Unit
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface Rincon 47 - 1518'FSL & 980'FWL Rincon 101- 1850'FSL & 850'FWL Rincon 192- 1700'FSL & 1700'FWL	8. FARM OR LEASE NAME Rincon
14. PERMIT NO.	9. WELL NO. 47, 101, 192
15. ELEVATIONS (Show whether DT, RT, OR, etc.) (47-6505'DF)(101-6516'DF)(192-6466'GL)	10. FIELD AND POOL, OR WILDCAT PC, MV, DK
	11. SEC., T., R., M., OR BLM. AND SURVEY OR AREA Sec 1 T26N R6W 7
	12. COUNTY OR PARISH Rio Arriba
	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other) Install cathodic protection

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANT

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATION. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Proposed installation of cathodic protection to well casing:

Procedure: Drill a 6" diameter hole, 300 ft. deep within the existing well location boundary. Six Lida ST-1.60/50 anodes will be installed below the uppermost waterbearing formation, and back filled with coke breeze (99.5% carbon) to completely surround the anodes. Backfill rest of hole with gravel or drilling tailings.

A DC rectifier will be installed on the existing well location and a buried DC positive cable will be connected to the Lida ground bed from the rectifier. Negative DC cables from the rectifier will also be buried and connected to the well casings to be protected. These cables will be buried 18" to 24" deep in the middle of the road as shown on attached map. Therefore, an archaeological study will not be submitted because all work will take place on previously disturbed ground.

Unocal's completion expectation is by July 15, 1990.

ACCEPTED FOR RECORD
FARMINGTON RESOURCE AREA

18. I hereby certify that the foregoing is true and correct

SIGNED Mike Sabat

TITLE Production Technician

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

JUN 21 1990
03/05/1990
Karl Townsend

FARMINGTON, NEW MEXICO

*See Instructions on Reverse Side