

ILLEGIBLE

1	2	3	4
5	6	7	8
9	10	11	12
13	14	15	16

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Carson
Lease No. 17 068
Unit Carson Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

Water well.

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

March 16, 1960

Well No. 2 is located 550 ft. from N line and 660 ft. from E line of sec. 25

25 (1/4 Sec. and Sec. No.) 125 (Twp.) 12 (Range) 10 (Meridian)

1st - Callup (Field) San Juan (County or Subdivision) new (State or Territory)

Telly Wishing

The elevation of the derrick floor above sea level is 630 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

Status: Total Depth - 3900', changed back to 1923'.
Casing - 8 5/8" at 2760', 5 1/2" at 1969'.
Perforations: (Four 1 1/2" holes/ft. - 1790-92, 1814-22, 1821-33, 1833-42, 1846-54, 1851-55, (all in)).
Produced 3-1-57 running 21 1/2" gross, 21 1/2" clean, cut 1.0, gas-oil. Shut in 7-57. Cumulative production 1,500 bbls.

- Proposed work:
1. Set wireline bridge plug at 3900', one sack of cement on top.
 2. Perforate four 1 1/2" holes at 2760'.
 3. Mix and displace 75 sacks of cement with shoe squeeze tool.
 4. Clean out cement.
 5. Perforate four 1 1/2" holes at 2695'.
 6. Run tubing and packer at 2570', make water shut off test.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced. (over)

Company Hall Oil Company

Address P.O. Box 120

Alamogordo, New Mexico

By H. S. Mac Alister, Jr. - Division
Title Production Engineer

7. Perforate 48 inches between 2000' and 3000'.
8. Obtain pressure surveys, pump pressures, water samples, etc.
9. Install pump obtain initial water rate.

