

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved,
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078056

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

FEDERAL "C"

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

WILDCAT

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

7 25N 12W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6240.35' GL 6302.75' RT

12. COUNTY OR PARISH

SAN JUAN

13. STATE

NEW MEX.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other) RE-RUN CSG. TO PICTURED CLIFFS

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

This well is currently designated central Bisti unit No. 21. 5 1/2" - 15.50" / ft casing is set at 4980' RT and is perforated in the Lower Gallup Sand from 4875 - 4962 RT and is not currently producing. Top of cement outside casing is at 3900' RT. It is proposed that 200' of cement be placed from the bottom of casing across perforations to 4780' RT. and that a second plug be placed from 4000' RT to 3800' RT. It is proposed that after the above plugs are placed that casing be shot off at approximately 1500' RT, that 200' of cement be spotted in and out of casing from 1600' RT to 1400' RT. The hole will then be cleaned out with 7 7/8" bit to 1400' RT. Casing will then be rerun to 1400' RT and conventionally cemented with 250 sx. The intervals 1330 - 1345' RT, 1278 - 1285' RT, and 1241 - 1257' RT will be perforated and tested. These intervals are Pictured Cliff zones.

18. I hereby certify that the foregoing is true and correct

SIGNED

Henry J. Payne

TITLE

AGENT

DATE

9-11-75

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

RECEIVED

SEP 11 1975

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.