

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Sundry Notices and Reports on Wells

1. Type of Well GAS 2. Name of Operator BURLINGTON RESOURCES 3. Address & Phone No. of Operator PO Box 4289, Farmington, NM 87499 (505) 326-9700 4. Location of Well, Footage, Sec., T, R, M 1190' FSL, 1450' FEL, Sec. 10, T-28-N, R-5-W	5. Lease Number SF 079250 6. If Indian, All. or Tribe Name 7. Unit Agreement Name San Juan 28-5 Unit 8. Well Name & Number San Juan 28-5 U #19A 9. API Well No. 30-039-23835 10. Field and Pool Blanco MV 11. County and State Rio Arriba Co., NM
--	---

12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA

Type of Submission

Type of Action

☒ Notice of Intent	☐ Abandonment	☐ Change of Plans
☐ Subsequent Report	☐ Recompletion	☐ New Construction
☐ Final Abandonment	☐ Plugging Back	☐ Non-Routine Fracturing
	☐ Casing Repair	☐ Water Shut off
	☐ Altering Casing	☐ Conversion to Injection
	☒ Other -tubing repair	

13. Describe Proposed or Completed Operations

It is intended to repair the tubing on the subject well according to the attached procedure.

RECEIVED
JAN 12 1990
OIL CON. DIV.
DIST. 8

14. I hereby certify that the foregoing is true and correct.

Signed Duane W. Spencer (ROS8) Title Regulatory Admin. Date 12/31/97

(This space for Federal or State Office use)



APPROVED BY 75/ Duane W. Spencer Title _____ Date JAN - 8 1990

CONDITION OF APPROVAL, if any:

NMOC'D

San Juan 28-5 Unit # 19A
Mesaverde
1190' FSL 1450' FEL
Unit O, Section 10, T-28-N, R-05-W
Latitude / Longitude: 36° 31.24' / 107° 17.54'
DPNO: 54326A
Tubing Repair Procedure

1. Hold safety meeting. Comply with all NMOCD, BLM and Burlington safety and environmental regulations. Test rig anchors and build blow pit prior to moving in rig. **Notify BROG Regulatory (Peggy Bradfield 326-9727) and the appropriate Regulatory Agency prior to pumping any cement job. If an unplanned cement job is required, approval is required before the job can be pumped. If verbal approval is obtained, document approval in DIMS/WIMS.** Allow as much time as possible prior to pump time in case the Agency decides to witness the cement job.
2. MOL and RU workover rig. Obtain and record all wellhead pressures. NU relief line. Blow well down and kill with 2% KCL water if necessary. NU BOP with stripping head. Test and record operation of BOP rams. Have wellhead and valves serviced as necessary. Test secondary seal and replace/install as necessary.
3. Release donut, pick up additional joints of tubing and tag bottom. (Record depth.) TOOH with tubing. Visually inspect tubing for corrosion and replace any bad joints. Check tubing for scale build up and notify Operations Engineer.
4. If casing requires clean out, TIH with bit and bit sub and CO to PBTD prior to running casing scraper. Roundtrip casing scraper and bit to below perforations. (Do not clean out with casing scraper.) PU above perforations and flow the well naturally, making short trips for clean up when necessary. TOOH.
5. TIH with 2-3/8" tubing with an expendable check on bottom and a seating nipple one joint off bottom. Rabbit all tubing. CO to PBTD.
6. Land tubing near 6150'. ND BOP and NU wellhead. Pump off expendable check. Obtain final pitot gauge up the tubing. If well will not flow on its own, make swab run to seating nipple. If a swab run is not necessary, run a broach on slickline to ensure that the tubing is clear. RD and MOL. Return well to production.

Recommended:  12-7-97 Approved: 
Operations Engineer Drilling Superintendent

Rob Stanfield
Office - (326-9715)
Home - (327-7646)
Pager - (324-2674)