

DATE OF WORK: _____
 COUNTY AND DISTRICT DEPARTMENT: _____
 NAME OF WELL: _____
 LOCATION: _____
 TYPE OF WELL: _____
 DEPTH OF WELL: _____
 PRODUCTION: _____

OIL CONSERVATION DIVISION
 P. O. BOX 2047
 SANTA FE, NEW MEXICO 87501

Form 10-100
 Effective 10-1-76

1. TITLE: _____
 2. DATE: _____
 3. BY: _____

SUNDRY NOTICES AND REPORTS ON WELLS

1. NAME OF OPERATOR: Amoco Production Company
 2. ADDRESS OF OPERATOR: 2325 East 30th Street Farmington, NM 87401
 3. LOCATION OF WELL: Section K 1650 feet from the South line and 1650 feet from
West line, section 26 range 29N and 10W
 4. SECTION (Name, Range, Twp., R., S., E., N., W.): 5535' GR
 5. COUNTY: San Juan

Check appropriate box to indicate nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ REMEDIAL WORK ☐ ALTERING EXISTING ☐
 TEMPORARILY ABANDON ☐ CHANGE PLANS ☐ COMMENCE DRILLING OPER. ☐ PLUG AND ABANDONMENT ☐
 WELL OR ALTER EXISTING ☐ OTHER ☐ LEADING TEST AND EXHAUST ☐
 OTHER: Recomplete into Fruitland ☒

11. OPERATOR'S PROPOSAL OF CORRECTIVE OPERATIONS (Clearly state all pertinent details, and give pertinent brief, including estimate cost of shutting and producing work) SEE RULE 1122.

Amoco Production Company requests approval to recomplete the subject well into the Fruitland as indicated on the attached procedure.

RECEIVED
 NOV 23 1987
 OIL CON. DIV.
 DIST. 3

BS Shaw

Adm. Supervisor

11-19-87

Original Signed by FRANK T. CHAVEZ

SUPERVISOR DISTRICT 3

DEC 04 1987

Hold C-104 for new C-104

RECOMPLETION PROCEDURE

1. Move in and rig up service unit.
2. Trip out of hole with tubing.
3. Set a cast iron bridgeplug above the Pictured Cliffs intervals.
4. Pressure test bridgeplug to 3800 psi.
5. Run cased hole Gamma Ray - neutron log if necessary.
6. Perforate the Cahn coal seam.
7. Fracture stimulate with 111,000 gallons of crosslinked gel and 200,000 pounds of 12-20 mesh brady sand.
8. Flow test.
9. Set retrievable bridgeplug over the Cahn coal seam.
10. Perforate the Cottonwood and Ignacio coal seams.
11. Fracture stimulate with 111,000 gallons of crosslinked gel and 200,000 pounds of 12-20 mesh brady sand.
12. Flow test.
13. Retrieve the bridgeplug set over the Cahn coal seam.
14. Put well on production.

NOTE: All of the coal seams will be perforated and fracture stimulated together if that is deemed appropriate. This will be determined from the results of the Elliott Y No. 1 recompletion.