

~~5/11/1914~~
Here is the test on
the Pritchard #1
made on July 30th

6 hr blowdown	<u>deadweight test</u>
started 1:45	SI thy at beginning 1090
closed 7:45	SI cas - 1090

in-pant pressure - 24.5
Initial Potential - 2" thy 3,735
MXF/Day

72 hour shut in on Aug 2

With deadweight tester

SI thy - 1025
SI cas - 1027

Please send us two copies
one for our files and one for
Dallas office at Gibson