

3 - USGS  
2 - MDOC  
3 - El Paso  
1 - State Land Office  
1 - L. G. Truby  
1 - File  
(SUBMIT IN TRIPLICATE)

Budget Bureau No. 42-R358.4.  
Approval expires 12-31-60.

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office **Santa Fe**  
Lease No. **SM-02910**  
Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

March 10th, 1958

New Mexico 38-11

Well No. **2-19** is located **790** ft. from **N** line and **990** ft. from **E** line of sec. **19**

**NE/4 NE/4** Sec. 19  
(1/4 Sec. and Sec. No.)

**32 North**  
(Twp.)

**11 West**  
(Range)

**N.M.P.M.**  
(Meridian)

**Blanco Mesa Verde**  
(Field)

**San Juan**  
(County or Subdivision)

**New Mexico**  
(State or Territory)

The elevation of the ~~datum~~ <sup>ground</sup> above sea level is **6604** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Propose to drill to 250' and set 10-3/4" casing, cement to surface. Set 7-5/8" casing @ 3500', cement w/150 sz w/8" gal and 50 sz next. Set 5-1/2" liner from approximately 2380' to 2780', cement w/800 sz next.

Mesa Verde to be fractured thru perforations using approximately 150,000 gallons water. Clean out to total depth, set tubing and complete well.

The 1/2 of Section 19, containing 320 acres, is dedicated to this well.

87 1/2 Pacific Northwest El Paso, J. Glen Turner, & William G. Webb 12 1/2


I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **PACIFIC NORTHWEST PIPELINE CORPORATION**

Address **418 1/2 West Broadway**  
**7 Huntington, New Mexico**

By Original signed by G. H. Peppin

Title **District Production Engineer**



			X
	19		

- 3 - USGS
- 2 - WMOCC
- 3 - El Paso
- 1 - State Land Office
- 1 - L. G. Truby (SUBMIT IN TRIPLICATE)
- 1 - File

Budget Bureau No. 42-R388.4.  
Approval expires 12-31-60.

Land Office Santa Fe  
Lease No. MM-010910  
Unit \_\_\_\_\_

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 28th, 1958

N.M. 32-21  
Well No. 2-19 is located 790 ft. from N line and 990 ft. from E line of sec. 19

NE/4 NE/4 Sec. 19 32 North 11 West N.M.P.M.  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Blanco Mesa Verde San Juan New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the ~~surface~~ <sup>ground</sup> above sea level is 6604 ft.

### DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded April 3rd, 1958. Set 247.70' of 10-3/4" casing @ 257', cemented w/200 ex regular w/3% CaCl. Casing tested OK.

Set 3497.44' of 7-5/8" casing @ 3505.44', cemented w/150 ex 8% gel and 50 ex neat. Casing tested OK.

Set 2299.56' of 5-1/2" liner @ 5720', Beach Ross Liner Hanger @ 3420.44', cemented w/200 ex 4% gel w/1/4 floccs per ex. Casing tested OK.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company PACIFIC NORTHWEST PIPELINE CORPORATION

Address 418 1/2 West Broadway  
Farmington, New Mexico

By Original signed by Geo. E. Peppin  
Title District Production Engineer