

|               |                          |             |     |    |    |
|---------------|--------------------------|-------------|-----|----|----|
| API NUMBER    | 30-045-12154             |             |     |    |    |
| OPERATOR NAME | BK PETROLEUM INC         | WELL NUMBER | 19  |    |    |
| PROPERTY NAME | MANY ROCKS GALLUP UNIT   |             |     |    |    |
| SECTION 17    | TOWNSHIP 31N             | RANGE       | 16W |    |    |
| FOOTAGE       | 2073 FNL- 641 FWL UL 'E' |             |     |    |    |
|               | Sur Csg OD 12 3/4" HOLE  | 8 5/8       | XX  |    | XX |
|               | SUR CSG TD               | 96          | XX  |    | XX |
|               | SUR CSG WT               | 24          | XX  | XX | XX |
|               | TOP OF CMT               | 0           | XX  | XX | XX |
|               | ACTUAL                   | CIRC        | XX  | XX | XX |
|               | CACULATED                | 40SX        | XX  | XX | XX |
|               | PROD CSG OD 6 3/4 HOLE   | 4 1/2       | XX  | XX | XX |
|               | PROD CSG TD              | 1684        | XX  | XX | XX |
|               | PROD CSG WT              | 9.5         | XX  | XX | XX |
|               | TOP OF CMT               | 126         | XX  | XX | XX |
| FORMATION TOP | ACTUAL                   |             | XX  | XX |    |
| GALLUP 1445'  | CACULATED                | 125SX       | XX  | XX |    |
| MANCOS 164'   | PERF TOP                 | 1478-84     | XX  | XX |    |
|               | PERF BOTTOM              | 1609-15     | XX  | XX |    |
|               | PACKER                   |             | XX  | XX |    |
|               | TYPE OF PLUG             |             | XX  | XX |    |
|               | CIBP & CMT               |             | XX  | XX |    |
|               | CMT                      |             | XX  | XX |    |

#### PROPOSED PLUGGING OPERATION

MIRU PU, BOPE, TOOH WITH TUBING & RODS, RIH W/WORK STRING, CIRC CLEAN

SPOT 14 SX PLUG 1460-1310, WOC TAG, RESPOT IF NEEDED. POOH

PERF @ 214' PMP 10 SX PLG, 214-160, 6 SX OUT, 4 SX IN, BRING TO SUR IF CIRC

RIH, PERF @ 146' CIRC CEMENT TO SURFACE, LEAVE CSG FULL, EST 55 SX

CUT OFF WELL HEAD, INSTALL P&A MARKER, DIG AND CUT ANCHORS.

Close pits according to guidelines: Clean and level location