

From Casares, Paul B
To Hedrick, Marshall A
Cc Coor. Terry R Guadian, Victor R LeCompte, Michael Gomez, Christopher Z (Danos and Curole Marine Contractors LLC)
Subject Re Diamond 34 1
Date Wednesday October 07 2015 3 54 17 PM

Thanks Marshall

Sent from my iPhone

> On Oct 7 2015 at 2 34 PM Hedrick Marshall A <Marshall_Hedrick@oxy.com> wrote
>
> Started up the diamond injection well today Set the psi on the north pump
> Max injection psi = 1020
> North pump discharge psi 1500 rate 1780 970 psi at the well
> Cannot run the north pump without someone here due to no kill switch installed for discharge psi
> South pump 1490 1520 discharge psi 1740 1780 rate 970 1000 at the well head
> Will run the south pump to inject at the diamond until Murphy switch installed on north pump
> We will monitor the well psi very closely for several days to make sure we stay under max psi
>
> Sent from my iPhone

Oil Conservation Division
Case No _____
Exhibit No K