

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease

State ☒ Fee ☐

5. State Oil & Gas Lease No.

SW 450

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR NOTICES TO THE PUBLIC OR FOR REPORTS ON WELLS TO A DIFFERENT RESERVOIR.
(SEE INSTRUCTIONS FOR REPORTS ON WELLS TO A DIFFERENT RESERVOIR.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
The Maurice L. Brown Co.

3. Address of Operator
Suite 200, Sutton Place Bldg., Wichita, Kansas 67202

4. Location of Well
UNIT LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 12 TOWNSHIP 9-S RANGE 36E NMPM.

7. Draft Agreement Name

6. Form of Lease Name

Insall - ~~Insall~~

9. Well No.

2

10. Field and Pool, or Wildcat

Vada Penn

15. Elevation (Show whether DF, RT, GR, etc.)

4208' GL; 4221' KB

12. County

lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☒
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Move in and rig up Permian Basin Casing Pullers, Inc.
2. Pull rods and tubing.
3. Set cast iron bridge plug at 9722' and cap with 35' (5sacks) cement to shut off casing perforations 9772'-9792'.
4. Load hole with mud laden fluid.
5. Cut and salvage 5 1/2" casing.
6. Spot 35 sacks cement inside 5 1/2" casing, 50' below stub.
7. Tag top of cement.
8. Spot 35 sacks of cement at 5465' across top of Glorieta. (Top of Glorieta 5415').
9. Spot 35 sacks cement at 4085' across 3 5/8" casing seat.
10. Tag top of cement.
11. Salvage 8 5/8" casing.
12. Spot 50 sacks of cement inside 8 5/8" casing, 50' below stub.
13. Spot 50 sacks of cement at 409' across 13 3/8" casing shoe.
14. Spot 10 sacks cement at surface, erect dry hole marker, clean and level location.

THE COMMISSION MUST BE NOTIFIED 24 HOURS PRIOR TO THE BEGINNING OF PLUGGING OPERATIONS FOR THE C-103 TO BE APPROVED.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wm. D. Shoresbeck

TITLE District Engineer

DATE 1-10-76

Orig. Signed by
Jerry Sexton

APPROVED BY Dist 1, Supv.

TITLE

CONDITIONS OF APPROVAL, IF ANY:

JAN 11 1976

RECEIVED

JAN 11 1978

OIL CONSERVATION
WORKS

JAN 11 1978